

Status: 4 October 2017

Phase 2

- Monday: Vessel installation in the cleanroom
- Tuesday: Submitted order requisition for parts to support grids and PMTs

Grids

- Researching applicable cleaning techniques
 - Tested dust removal with tape . . . but it moves wires :(
 - Will test deionizing gun to determine if a deionizing bar (~44" long) is an option
 - Using an ultrasonic cleaner on the grids with no heat seems to remove fibers well with a weir structure to remove stuff on the water surface